

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 12-11-14 Time: 10:00 Location: 858 Riggs Chapel (in Driveway)

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

COPY

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)
Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: ?

Main Size: 4" Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES)
NO)

Time Water Main Valved Off (positive pressure removed): 10:30 am / pm

Nature of Leak or Break:

1" split with rock lodged, line split 5' when rock was removed

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

Cut out split in pipe Beveled ends and put in 5' Piece of pipe with 2 knock on couplings

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached new pipe Before installation

Amount of Time Line Flushed: 120 Minutes Ending Chlorine
Residual: _____ mg/L

Bacteriological Sample Collected: YES ☐ NO ☐ Results**: _____
(**Attach copy of results to record)

Date / Time Water Main Returned to Service: 11:45 am / pm

Additional Comments:

Adam, Jimmy, TJ

COPY