

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 12-3-10 Time 3:00pm Location 109 Scarbro

Please Circle Appropriate Action New Line Installation Line Repair Service Line

**NEW LINE INSTALLATION:**

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

Chlorine Residual Prior to Initial Flush

Date Time of Initial Flush Length of Time of Initial  
Flush Chlorine Residual after Flush

Water Supply (WS) Project Number

**FOR LINE REPAIRS:**

Interruption of Water Service YES NO Number of Customers Affected 1

Main Size 6" PVC Repaired Under Pressure YES NO

For partially or fully de-watered mains

Was positive pressure maintained while a trench was opened and area cleaned? YES NO

Time Water Main Valved Off (positive pressure removed) am pm

Nature of Leak or Break

Replaced leaking plastic service

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of repair procedure used (Use back of page if needed)

Replaced with copper

Was water main contaminated during the repair process? (YES NO) Flushed line

Disinfection Procedure Calculations (Use back of page if needed)

Amount of Time Line Flushed 1 Minutes Ending Chlorine 2.20  
Residual mg/L

Bacteriological Sample Collected YES NO Results\*\*

\*\*Attach copy of results to record

Date Time Water Main Returned to Service am pm

Additional Comments

84psi  
18 GPM

See Photos

Aden-Tim-Bell

