

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 9-3-10 Time: 7:30 am Location: 150 Forest Hills Dr.

Please Circle Appropriate Action: NEW LINE INSTALLATION / LINE REPAIR

**NEW LINE INSTALLATION:**

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

Date Time of Initial Flush:

Chlorine Residual after Flush:

Water Supply (WS) Project Number:

**FOR LINE REPAIRS:**

Interruption of Water Service: YES NO Number of Customers Affected

Main Size: 2" PUC Repaired Under Pressure: YES NO

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO)

Time Water Main Valved Off (positive pressure removed): am pm

Nature of Leak or Break: hole in top of 2" PUC

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

Repaired with Band

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached Band

Amount of Time Line Flushed: Minutes  
Residual mg/L

Ending Chlorine

Bacteriological Sample Collected: YES NO

Results\*\*

(\*\*Attach copy of results to record)

Date Time Water Main Returned to Service: 20

am / pm

Additional Comments:

Big Leak from 5 am to 8 am.

30 + gpm.

Adam - Kim-Billy

