

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 1-19-11 Time: 12:30 Location: 1836 Sugar Road Rd

Please Circle Appropriate Action: NEW LINE INSTALLATION LINE REPAIR

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

Bobby Mayse
Const &
Jeff

COPY

Date: Time of Initial Flush:

Chlorine Residual after Flush

Water Supply (WS) Project Number:

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected 4

Main Size 2" Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES ☒ NO ☐)

Time Water Main Valved Off (positive pressure removed): 12:10 am ☒ pm ☐

Nature of Leak or Break:

Were State approved or AWWA Standards Followed: (YES ☒ NO ☐)

Detailed summary of repair procedure used (Use back of page if needed):

Tied 2" PVC into Existing 2" Valve on 6" D.I.

Was water main contaminated during the repair process? (YES ☐ NO ☒)

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached 3 Bolt Dresser & Nipple End of Pipe

Amount of Time Line Flushed: 1 1/2 hr Minutes

Ending Chlorine

Residual: mg/L

Bacteriological Sample Collected: YES ☐ NO ☐

Results**

(** Attach copy of results to record)

Date: Time Water Main Returned to Service: 20

am - pm

Additional Comments:

