

# FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 4-29-11 Time: 10:45 Location: 215 Monticost

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

## NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

**COPY**

5-2-11

Chlorine Residual Prior to Initial Flush: \_\_\_\_\_

Date / Time of Initial Flush: \_\_\_\_\_ Length of Time of Initial

Flush: \_\_\_\_\_ Chlorine Residual after Flush: \_\_\_\_\_

Water Supply (WS) Project Number: \_\_\_\_\_

## FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 1

Main Size: 2" Galv Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): \_\_\_\_\_ am / pm

Nature of Leak or Break:

replaced 3ft section of Blue Mex with copper

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 3ft section of Blue Mex in middle of copper service

Was water main contaminated during the repair process? (YES / NO) NO Flushed line  
Disinfection Procedure / Calculations (Use back of page if needed):

Amount of Time Line Flushed: 2 Minutes  
Residual: \_\_\_\_\_ mg/L

Ending Chlorine 2.20

Bacteriological Sample Collected: YES ☐ NO ☐  
(\*\*Attach copy of results to record)

Results\*\*: \_\_\_\_\_

Date / Time Water Main Returned to Service: \_\_\_\_\_ am / pm

Additional Comments:

See Photos - Adam - Kim - Daniel - Billy

Rev 01-21-09

Dug up at the top and cut-off corporation.

8 GPM Leak

