

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 9-12-11 Time: 3:00 Location: 312 Tanglewood Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

COPY

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 4

Main Size: 2" PUC Repaired Under Pressure: YES ☒ NO ☐

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

split in 2" PUC

Were State approved or AWWA Standards Followed: (YES) / NO

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 54" section of main with knock-ons

Was water main contaminated during the repair process? (YES / NO) Bleached pipe and
Disinfection Procedure / Calculations (Use back of page if needed): knock-ons

Amount of Time Line Flushed: 30 Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☐
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

Had positive pressure on both sides

See Photos

Aden - Billy - Denick - Kim

COPY