

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 11-10-10 Time 3:30 p.m. Location 373 Sexton Loop Rd

Please Circle Appropriate Action New Line Installation Line Repair Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

Chlorine Residual Prior to Initial Flush

Date Time of Initial Flush

Length of Time of Initial

Flush

Chlorine Residual after Flush

Water Supply (WS) Project Number

FOR LINE REPAIRS

Interruption of Water Service YES ☒ NO ☐ Number of Customers Affected 1

Main Size 4" PUC Repaired Under Pressure YES ☒ NO ☐

For partially or fully de-watered mains

Was positive pressure maintained while a trench was opened and area cleaned? YES ☒ NO ☐

Time Water Main Valved Off (positive pressure removed)

am pm

Nature of Leak or Break

leaking plastic service and saddle

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of repair procedure used (Use back of page if needed)

Changed out saddle hot, replaced service line

Was water main contaminated during the repair process? (YES NO)

Disinfection Procedure Calculations (Use back of page if needed)

Bleached saddle, Flushed line

Amount of Time Line Flushed

2

Minutes

Ending Chlorine 2.20

Residual mg/L

Bacteriological Sample Collected YES NO

Results**

**Attach copy of results to record

Date Time Water Main Returned to Service

am pm

Additional Comments

See Photos

8+ GPM leak

Adam-Billy-Daniel

