

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 5-27-14 Time: 10:00 Location: 407 Maple St

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

COPY

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO ✓ Number of Customers Affected: 0

Main Size: 2" Galv Repaired Under Pressure: YES ✓ NO ___

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break: _____

Small split in main

Were State approved or AWWA Standards Followed: (YES) NO) Repaired

Detailed summary of repair procedure used (Use back of page if needed): with Band

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed): Bleached Band

Amount of Time Line Flushed: _____ Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ___ NO ✓
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments: See Photos

Rev 01-21-09

Adam

Billy Jimmy

Bout

Leaking a long time

5 GPM Leak

COPY