

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 2-12-10 Time: 10:30 Location: Airport Rd, Oakdale

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

2-17-10
J

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO ☒ Number of Customers Affected: 0

Main Size: 6" PVC Repaired Under Pressure: YES ☒ NO ___

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO)

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

pinhole in 6" PVC water main

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

installed 1- 6"x15" band, 1- 6"x7 1/2" band on 2 small pinhole leaks

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Bleach on both bands, cleaned 6" water main

Amount of Time Line Flushed: _____ Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES ___ NO ___

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

