

# FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 3-15-13 Time: 10:30 Location: Airport Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

## NEW LINE INSTALLATION:

**COPY**

3-18-13

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: \_\_\_\_\_

Date / Time of Initial Flush: \_\_\_\_\_ Length of Time of Initial

Flush: \_\_\_\_\_ Chlorine Residual after Flush: \_\_\_\_\_

Water Supply (WS) Project Number: \_\_\_\_\_

## FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 12

Main Size: 6" PVC Repaired Under Pressure: YES ☒ NO ☐

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): \_\_\_\_\_ am / pm

Nature of Leak or Break

hole in main at coupling

Were State approved or AWWA Standards Followed: YES / NO ☐ Replaced

Detailed summary of repair procedure used (Use back of page if needed): 20ft section

Was water main contaminated during the repair process? (YES / NO) NO Swabbed pipe  
Disinfection Procedure / Calculations (Use back of page if needed): + knock-on with Bleach

Amount of Time Line Flushed: \_\_\_\_\_ Minutes  
Residual: \_\_\_\_\_ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☐  
(\*\*Attach copy of results to record)

Results\*\*: \_\_\_\_\_

Date / Time Water Main Returned to Service: \_\_\_\_\_ am / pm

Additional Comments:

See Photos

Adam - Jeff - Donnie - Billy - Jimmy

COPY