

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 6-15-12 Time: 10:30 P.M. Location: Catoosa Ridge

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

COPY

6-18-12

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 5

Main Size: 4" PVC Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO)

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

Split in 4" PVC

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed): Replaced 6' section of main with knock-ons

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached pipe and knock-ons

Amount of Time Line Flushed: 60 Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☐
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

See Photos

Adam
Bill
Donnie

Tim
Jeff
West

Frankie

COPY