

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

COPY

Date: 1-29-13 Time: _____ Location: Clifty Creek

Please Circle Appropriate Action: New Line Installation Line Repair Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES) NO

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 12

Main Size: 4" Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES)
NO

Time Water Main Valved Off (positive pressure removed): 11:00 am pm

Nature of Leak or Break:

Coupling broken

Were State approved or AWWA Standards Followed: (YES) NO

Detailed summary of repair procedure used (Use back of page if needed):

dug below & around pipe & put a 4x15" full circle band in place of coupling

Was water main contaminated during the repair process? (YES) (NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Chlorine

Amount of Time Line Flushed: 45 Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☒
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: 1-29-13

12:00 ~~am~~ pm

Additional Comments:

Y403