

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 4-4-12 Time: 8:30 Location: Emory + Walden St

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO ✓ Number of Customers Affected: _____

Main Size: 8" cast Repaired Under Pressure: YES ✓ NO ___

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break: hole in bottom of 8" cast main

Were State approved or AWWA Standards Followed: (YES / NO) YES Repaired with
Detailed summary of repair procedure used (Use back of page if needed): Band

Was water main contaminated during the repair process? (YES / NO) NO Bleached Band
Disinfection Procedure / Calculations (Use back of page if needed):

Amount of Time Line Flushed: _____ Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ___ NO ___
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments: See Photos

All Crews

Major Leak

COPY

4/5/12

COPY