

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 5-20-13 Time: 1:30 Location: Hwy 29 Airport Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

5/20/13 J

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 30+

Main Size: 6" PVC Repaired Under Pressure: YES ☒ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break

Knock-on coupling split

Were State approved or AWWA Standards Followed: YES / NO

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 6ft+ section with knock-on

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached pipe and knock-ons

Amount of Time Line Flushed: _____ Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☐
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

See Photos

Throttled valves down

COPY