

43
FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 5-29-14 Time: 1:00 PM Location: Hwy 299 (2001 Airport Rd)

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES _____ NO ☒ Number of Customers Affected: 0

Main Size: 6" Repaired Under Pressure: YES ☒ NO _____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break: 1/2" split in main

Were State approved or AWWA Standards Followed: (YES / NO) YES

Detailed summary of repair procedure used (Use back of page if needed):

Cleaned pipe + Bleached Band and placed over leak

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached Band

Amount of Time Line Flushed: _____ Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES _____ NO _____

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

Donnei, Taylor, T.J.

COPY