

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 6/19/12 Time: 6:30 Location: Hwy 299 ? Below Crab orchard Church

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: A bunch

Main Size: 6" PVC Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES /

NO)

Time Water Main Valved Off (positive pressure removed): 7:00 am / pm

Nature of Leak or Break:

6" PVC Split Bell to Spigot

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 1 20' Joint, Replaced 3/4 Tap Bleached Pipe

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Poured Bleach in Pipe

Amount of Time Line Flushed: 3 hrs Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES ☐ NO ☐

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

COBY