

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 2-8-11 Time 2:00 p.m. Location Mornings Dr.

Please Circle Appropriate Action: New Line Installation Line Repair Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

COPIES

2-8-11

Chlorine Residual Prior to Initial Flush

Date Time of Initial Flush Length of Time of Initial

Flush Chlorine Residual after Flush

Water Supply (WS) Project Number

FOR LINE REPAIRS:

Interruption of Water Service YES NO Number of Customers Affected

Main Size 1" Blue Max Repaired Under Pressure YES NO

For partially or fully de-watered mains

Was positive pressure maintained while a trench was opened and area cleaned? (YES)
NO

Time Water Main Valved Off (positive pressure removed) am pm

Nature of Leak or Break

hole in 1" Blue Max

Were State approved or AWWA Standards Followed: (YES) (NO)

Detailed summary of repair procedure used (Use back of page if needed)

Replaced section of blue Max with copper

Was water main contaminated during the repair process? (YES (NO))

Disinfection Procedure / Calculations (Use back of page if needed)

Bleached copper
Flushed line at blow-off

Amount of Time Line Flushed 5 Minutes

Residual mg/L

Ending Chlorine 2.20

Bacteriological Sample Collected: YES NO

Results**

(** Attach copy of results to record)

Date Time Water Main Returned to Service

am pm

Additional Comments

had positive pressure - 18" below pipe. Squeezed off
upstream side but still had water coming out. Plugged other side into
the tap. Tapped off 2" Galv.

See Photos

