FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 7-30-12 Time: 2:30 Location: Pinc Ridge Rd & Runitin Rd
Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line
NEW LINE INSTALLATION:
Were State approved or AWWA Standards Followed: (YES / NO) Detailed summary of disinfection procedure used (Use back of page if needed):
Chlorine Residual Prior to Initial Flush: Length of Time of Initial Flush: Chlorine Residual after Flush:
Water Supply (WS) Project Number:
FOR LINE REPAIRS:
Interruption of Water Service: YES NONumber of CustomersAffected:
Main Size 2" Poly Repaired Under Pressure: YES NO
For partially or fully de-watered mains:
Was positive pressure maintained while a trench was opened and area cleaned? (YES NO) Time Water Main Valved Off (positive pressure removed): am / pm
Nature of Leak or Break: leaking fuse on 2" Poly
Were State approved or AWWA Standards Followed (YES/NO) Cut out 2 Detailed summary of repair procedure used (Use back of page if needed): fuscs in Poly 28" Scotion and teplaced with fusion coupling
Was water main contaminated during the repair process? (YES (NO)) Disinfection Procedure / Calculations (Use back of page if needed): Blencked pipe and Couplings,
Amount of Time Line Flushed: Minutes
Bacteriological Sample Collected: YESNO Results**:(**Attach copy of results to record)
Date / Time Water Main Returned to Service: am / pm
Additional Comments: See Photos 15+ GPM leak Been teaking for months!

Adom - Donnie - Bull

COPY