

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 9-30-14 Time: 12:00 Location: Piney Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)
Detailed summary of disinfection procedure used (Use back of page if needed):

COPY

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES _____ NO _____ Number of Customers Affected: 20

Main Size: 4" PUC Repaired Under Pressure: YES ✓ NO _____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break: split in main

Were State approved or AWWA Standards Followed: (YES / NO) YES Replaced 2ft
Detailed summary of repair procedure used (Use back of page if needed): Section with
Knock-outs

Was water main contaminated during the repair process? (YES / NO) NO Bleach pipe and
Disinfection Procedure / Calculations (Use back of page if needed): Knock-outs

Amount of Time Line Flushed: 4 hrs. Minutes _____ Ending Chlorine
Residual: _____ mg/L

Bacteriological Sample Collected: YES _____ NO _____ Results**: _____
(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments: See Photos Throttled Valve down

Rev 01-21-09

Still had water coming from both ends
Adam - Taylor - Billy - Jimmy

