

Taylor, Fitzhugh

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 3-30-16 Time: 12 PM Location: Powers Rd.

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed): 4-5-10

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO ☒ Number of Customers Affected: _____

Main Size: 2" Repaired Under Pressure: YES ☒ NO ___

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES)
NO)

¹Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

3/4" Split in main

Were State approved or AWWA Standards Followed: (YES) / NO)

Detailed summary of repair procedure used (Use back of page if needed):

cleaned pipe + put 2"x7 1/2" band on main.

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

cleaned pipe + band with bleach + put band on pipe

Amount of Time Line Flushed: _____ Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES ___ NO ___

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

COPY