

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 1-20-11 Time: 10:30 a.m. Location: Quarry Rd

Please Circle Appropriate Action: NEW LINE INSTALLATION / LINE REPAIR

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

COPY

Date Time of Initial Flush:

Chlorine Residual after Flush:

Water Supply (WS) Project Number:

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 15Main Size: 2" Pvc Repaired Under Pressure: YES ☐ NO ☒For partially or fully de-watered mains:Was positive pressure maintained while a trench was opened and area cleaned? (YES ☒ NO ☐

Time Water Main Valved Off (positive pressure removed):

am pm

Nature of Leak or Break:

20" split in 2" Pvc

Were State approved or AWWA Standards Followed: (YES ☒ NO ☐

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 30" section of pipe with 2 knock-ons

Was water main contaminated during the repair process? (YES ☒ NO ☐ Bleached

Disinfection Procedure / Calculations (Use back of page if needed): pipe and knock-ons

Amount of Time Line Flushed: 15 Minutes
Residual mg/L

Ending Chlorine 2.20

Bacteriological Sample Collected: YES ☐ NO ☐

Results**

(** Attach copy of results to record)

Date Time Water Main Returned to Service: 20

am pm

Additional Comments:

See Photos

Adam - Billy - Wendell - Daniel

Donnie > Flesser
Johnny

Y/C/E