

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 1-27-11

Time: 11:00 a.m.

Location: Queen St

Please Circle Appropriate Action: NEW LINE INSTALLATION / LINE REPAIR

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

COPY

Date: Time of Initial Flush:

Chlorine Residual after Flush:

Water Supply (WS) Project Number:

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected 5

Main Size 1" Galv

Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES ☒ NO ☐

Time Water Main Valved Off (positive pressure removed): am pm

Nature of Leak or Break:

Several leaks in small area on same line

Were State approved or AWWA Standards Followed: (YES ☒ NO ☐

Detailed summary of repair procedure used (Use back of page if needed):

Replaced 15ft of 1" Galv with Dressers and copper

Was water main contaminated during the repair process? (YES ☒ NO ☐ Bleached Dressers

Disinfection Procedure / Calculations (Use back of page if needed): Copper, and all fittings
Flushed copper

Amount of Time Line Flushed: 2 Minutes
Residual mg/L

Ending Chlorine 2.20

Bacteriological Sample Collected: YES ☐ NO ☐

Results**

**Attach copy of results to record

Date - Time Water Main Returned to Service: 20

am / pm

Additional Comments:

See Photos

Adam - Daniel - Billy - Kim

