

30  
FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 10-31-14 Time: - Location: Rankin Chapel RD.

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

**NEW LINE INSTALLATION:**

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: \_\_\_\_\_

Date / Time of Initial Flush: \_\_\_\_\_ Length of Time of Initial

Flush: \_\_\_\_\_ Chlorine Residual after Flush: \_\_\_\_\_

Water Supply (WS) Project Number: \_\_\_\_\_

**FOR LINE REPAIRS:**

Interruption of Water Service: YES \_\_\_ NO ☒ Number of Customers Affected: 0

Main Size: 4" PVC Repaired Under Pressure: YES ☒ NO \_\_\_

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO)

<sup>1</sup>Time Water Main Valved Off (positive pressure removed): \_\_\_\_\_ am / pm

Nature of Leak or Break: \_\_\_\_\_

Split in Bottom of Pipe.

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of repair procedure used (Use back of page if needed):

Bleached 4" Split Barrel.

Was water main contaminated during the repair process? (YES / NO)

Disinfection Procedure / Calculations (Use back of page if needed):

Amount of Time Line Flushed: \_\_\_\_\_ Minutes

Ending Chlorine

Residual: \_\_\_\_\_ mg/L

Bacteriological Sample Collected: YES \_\_\_ NO \_\_\_

Results\*\*: \_\_\_\_\_

(\*\*Attach copy of results to record)

Date / Time Water Main Returned to Service: \_\_\_\_\_ am / pm

Additional Comments:

