

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 10-12-11 Time: 2:30 Location: Riggs Chapel Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

COPY

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)
Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES _____ NO ☒ Number of Customers Affected: 0

Main Size: 4" PUC Repaired Under Pressure: YES ☒ NO _____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) (YES)

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

Split in 4" PUC at the Bell

Were State approved or AWWA Standards Followed: (YES / NO) (YES)

Detailed summary of repair procedure used (Use back of page if needed):

Repaired with 50" section and 2 Knock-ons

Was water main contaminated during the repair process? (YES / NO) (NO) Bleached

Disinfection Procedure / Calculations (Use back of page if needed): pipe and Knock-ons

Amount of Time Line Flushed: _____ Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES _____ NO _____
(**Attach copy of results to record)

Results**: _____

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

Positive Pressure on both ends
Throttled valves down a little

Rev 01-21-09

See Photos

Adam-Kim-Donnic-Sames T.

COPY