

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 9-22-09 Time: 9:00 a.m. Location: Riggs Chapel Rd.

Adm
David
km

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ____ NO ☒ Number of Customers Affected: _____

Main Size: 4" Repaired Under Pressure: YES ☒ NO ____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

Split in bottom of 4" PVC

Were State approved or AWWA Standards Followed: (YES / NO) YES

Detailed summary of repair procedure used (Use back of page if needed):

Repaired with 4" x 15" Full Circle Band

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached Band

Amount of Time Line Flushed: _____ Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES ____ NO ____

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

