

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 9-23-10 Time 4:30 p.m. Location Rocky Top #17 N. Boone St

Choose the Appropriate Action: New Line Installation Line Repair Service Line

NEW LINE INSTALLATION

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

Minimum Residual Prior to Initial Flush

Date Time of Initial Flush

Length of Time of Initial

Flush

Chlorine Residual after Flush

Water Supply WS Project Number

FOR LINE REPAIRS

Interruption of Water Service YES ☒ NO Number of Customers Affected 1

Main Size 6 or 8

Repaired Under Pressure YES

NO

Was partially or fully de-watered mains

Was positive pressure maintained while a trench was opened and area cleaned YES ☒

NO

Time Water Main Valved Off (positive pressure removed)

am/pm

Nature of Leak or Break

Replaced leaking blue mxx service

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of repair procedure used (Use back of page if needed)

Replaced with copper

Was water main contaminated during the repair process? (YES NO)

Disinfection Procedure Calculations (Use back of page if needed)

Flushed line

Amount of Time Line Flushed

2

Minutes

Ending Chlorine 2.20

Residual mg/L

Bacteriological Sample Collected YES NO

Results**

**Attach copy of results to record

Date Time Water Main Returned to Service

am/pm

Additional Comments

