

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 12-29-09 Time: 5:00p.m. Location: South Walden Crown

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

**NEW LINE INSTALLATION:**

**COPY**

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

1-3-10 g

Chlorine Residual Prior to Initial Flush: \_\_\_\_\_

Date / Time of Initial Flush: \_\_\_\_\_ Length of Time of Initial

Flush: \_\_\_\_\_ Chlorine Residual after Flush: \_\_\_\_\_

Water Supply (WS) Project Number: \_\_\_\_\_

**FOR LINE REPAIRS:**

Interruption of Water Service: YES \_\_\_ NO ✓ Number of Customers Affected: \_\_\_\_\_

Main Size: 2" Repaired Under Pressure: YES ✓ NO \_\_\_\_\_

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): \_\_\_\_\_ am / pm

Nature of Leak or Break:

SPLIT in 2" PUC - Bottom

Were State approved or AWWA Standards Followed: (YES / NO) YES

Detailed summary of repair procedure used (Use back of page if needed):

Repaired with band

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed):

Bleached pipe + band

Amount of Time Line Flushed: \_\_\_\_\_ Minutes

Residual: \_\_\_\_\_ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES \_\_\_ NO \_\_\_

(\*\*Attach copy of results to record)

Results\*\*:

Date / Time Water Main Returned to Service: \_\_\_\_\_ am / pm

Additional Comments:

Rev 01-21-09

3' x 6' hole  
12 sec to raise 6"

Adm

COPY