

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 3-4-11

Time 11:00 a.m.

Location S. Walden Crown

Task & the Appropriate Action: New Line Installation Line Repair Service Line

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of disinfection procedure used (Use back of page if needed)

COPY

3-8-11
g

Minimum Residual Prior to Initial Flush

Date Time of Initial Flush

Length of Time of Initial

Flush

Chlorine Residual after Flush

Water Supply WS Project Number

FOR LINE REPAIRS

Interruption of Water Service YES NO Number of Customers Affected 3

Main Size 2" PVC

Repaired Under Pressure YES NO

Was partially or fully de-watered mains

Was positive pressure maintained while a trench was opened and area cleaned YES

NO

Time Water Main Valved Off (positive pressure removed)

am pm

Nature of Leak or Break

Re-worked 2" Blow-off and 90° Bend leaking

Were State approved or AWWA Standards Followed (YES NO)

Detailed summary of repair procedure used (Use back of page if needed)

Replaced with brass and 3 Bolt Dressers

Was water main contaminated during the repair process? (YES NO) Bleeded

Disinfection Procedure Calculations (Use back of page if needed)

Pipe and all fittings

Amount of Time Line Flushed 60 Minutes

Ending Chlorine 2.20

Residual mg/L

Bacteriological Sample Collected YES NO

Results**

**Attach copy of results to record

Date Time Water Main Returned to Service

am pm

Additional Comments

See Photos

Made 3/4 tap and set a meter for new Blow-off

Adam-Kim-Bull

Copy