

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date 3-14-13 Time: 10:00 Location: Snow Lane

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

COPY

NEW LINE INSTALLATION:

3-18-13

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ☒ NO ☐ Number of Customers Affected: 10+

Main Size: 4" PVC Repaired Under Pressure: YES ☐ NO ☒

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) (YES)

Time Water Main Valved Off (positive pressure removed): 10:30 am / pm

Nature of Leak or Break:

tapping saddle broke split line 20'

Were State approved or AWWA Standards Followed: (YES / NO) (YES)

Detailed summary of repair procedure used (Use back of page if needed):

replaced a 20' section of 4" PVC & a 100' piece then made a new tap

Was water main contaminated during the repair process? (YES / NO) (NO)

Disinfection Procedure / Calculations (Use back of page if needed):

used bleach to clean line

Amount of Time Line Flushed: _____ Minutes
Residual: _____ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES ☐ NO ☐

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: 3-14-13 2:00 am / pm

Additional Comments:

see photos Crew - Jeff, Donnie, Tim, Reed, Jimmy

COPY