

7-21-11 FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 7-21-11 Time: 8 PM Location: Swan Pond Rd.

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

Taylor, Clark, Harman,
Billy.

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed):

COPY

Chlorine Residual Prior to Initial Flush: _____

Date / Time of Initial Flush: _____ Length of Time of Initial

Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ____ NO ✓ Number of Customers Affected: 0

Main Size: 3" Trans Repaired Under Pressure: YES ✓ NO ____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:

Crack in Pipe

Were State approved or AWWA Standards Followed: (YES / NO) YES

Detailed summary of repair procedure used (Use back of page if needed):

Dug below pipe & around & cleaned area

Was water main contaminated during the repair process? (YES / NO) NO

Disinfection Procedure / Calculations (Use back of page if needed):

Cleaned parts & material with bleach & put in Service

Amount of Time Line Flushed: _____ Minutes

Ending Chlorine

Residual: _____ mg/L

Bacteriological Sample Collected: YES ____ NO ____

Results**: _____

(**Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

6732

