

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 3-20-12 Time: 6:00pm Location: Tim's Tire Tanglewood Rd

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

NEW LINE INSTALLATION:

COPY

Were State approved or AWWA Standards Followed: (YES) / NO)
Detailed summary of disinfection procedure used (Use back of page if needed):

3-26-12

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO ___ Number of Customers Affected: _____

Main Size: 2" PVC Repaired Under Pressure: YES ✓ NO ___

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES) / NO)

Time Water Main Valved Off (positive pressure removed): 7:00 am / pm

Nature of Leak or Break:

1" split in 2" PVC water main

Were State approved or AWWA Standards Followed: (YES) / NO)

Detailed summary of repair procedure used (Use back of page if needed):
installed 53" of 2" PVC and 2 knock outs

Was water main contaminated during the repair process? (YES) / (NO)

Disinfection Procedure / Calculations (Use back of page if needed):

bleached knock outs and 2" PVC pipe

Amount of Time Line Flushed: _____ Minutes Ending Chlorine
Residual: _____ mg/L

Bacteriological Sample Collected: YES ___ NO ___ Results**: _____
(**Attach copy of results to record)

Date / Time Water Main Returned to Service: 3-20-12 8:00 am / pm

Additional Comments:

COPY

10/11