

# FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 8-29-13 Time: 9:30 Location: Twin Bridge Loop

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line

## NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)

Detailed summary of disinfection procedure used (Use back of page if needed): 8/30/13 J

**COPY**

Chlorine Residual Prior to Initial Flush: \_\_\_\_\_

Date / Time of Initial Flush: \_\_\_\_\_ Length of Time of Initial

Flush: \_\_\_\_\_ Chlorine Residual after Flush: \_\_\_\_\_

Water Supply (WS) Project Number: \_\_\_\_\_

## FOR LINE REPAIRS:

Interruption of Water Service: YES \_\_\_ NO \_\_\_ Number of Customers Affected: 0

Main Size: 2" PVC Repaired Under Pressure: YES \_\_\_ NO \_\_\_

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES / NO) YES

Time Water Main Valved Off (positive pressure removed): \_\_\_\_\_ am / pm

Nature of Leak or Break: split in main

Were State approved or AWWA Standards Followed: (YES / NO) YES

Detailed summary of repair procedure used (Use back of page if needed): Replaced 6ft with knockouts

Was water main contaminated during the repair process? (YES / NO) NO Bleached pipe and knock-outs

Amount of Time Line Flushed: 20 Minutes

Residual: \_\_\_\_\_ mg/L

Ending Chlorine

Bacteriological Sample Collected: YES \_\_\_ NO \_\_\_

(\*\*Attach copy of results to record)

Results\*\*: \_\_\_\_\_

Date / Time Water Main Returned to Service: \_\_\_\_\_ am / pm

Additional Comments: Throttled valves down

See Photos

Adam - Tim - Taylor - Jimmy - Tony T. - T.J

COPY