



CONSOLIDATED TECHNOLOGIES, INC.
401 CHESTNUT STREET, SUITE 220
CHATTANOOGA, TN 37402

DESIGNER: AS DATE:

PROJECT NO.: 91017

CHECKED: CONST DATE:

SHEET OF

CLIENT: Wolfe Branch Utility District Water Line Replacements Phase 3

SUBJECT: 4" Creek Crossing and Gate Valves on Camp Austin Road (No. 2)

Installed May 25, 1992 D.K.

Distances:

- A. 48'-8" - N.W. Bridge corner to 4" Gate Valve.
- B. 39'-5" - S.W. Bridge corner to 4" Gate Valve.
- C. 20'-0" - 4" x 12" MS Coupling to 4" Gate Valve.
- D. 9'-0" - 4" - 22 1/2° Bend to 4" Gate Valve.
- E. 5'-0" - Edge of Pavement to 4" Gate Valve.
- F. 77'-0" - Power Pole to 4" Gate Valve.
- G. 19'-0" - 4" - 22 1/2° Bend to 4" Gate Valve.
- H. 24'-0" - N.W. Bridge corner to 4" Gate Valve.
- I. 33'-0" - S.W. Bridge corner to 4" Gate Valve.
- J. 13'-6" - Edge of Pavement to 4" Gate Valve.

