



CONSOLIDATED TECHNOLOGIES, INC.
401 CHESTNUT STREET, SUITE 220
CHATTANOOGA, TN 37402

DESIGNER: *AS* DATE:

PROJECT NO.: 91017

CHECKED: *CONST* DATE:

SHEET OF

CLIENT: *Oakdale/Walke Branch U.D. Water Line Replacement - Phase 3*

SUBJECT: *Tie-in & Road Bore of 4" Powers Loop Rd (West end) to Hwy 299 6" Line*

*Road bore 4" DIP
installed 4-3-92*

D.K.

Garage Distances:

- A. 10'-0" Center of 4" Coupling to center of 18" CMP.
- B. 23'-0" Center of 4" Coupling to Guard Rail End Post.
- C. 52'-6" Center of 4" Coupling to Stop Sign Post.
- D. 8'-0" Center of 4" Gate Valve to Guard Rail End Post.
- E. 35'-0" Center of 4" Gate Valve to Guard Rail End Post.
- F. 38'-0" Center of 4" Gate Valve to Center of 18" CMP.
- G. 2'-0" Center of 4" Gate Valve to Center of 6" PVC line.
- H. Center of 4" Gate Valve to Edge of Pavement.
- I. 1'-10" Center of 4" Coupling to North End of 8" Casing.
- J. 5'-0" Center of 4" Coupling to Center of 18" CMP.
- K. 0'-6" Center of 4" Gate Valve to South End of 8" Casing.

Donald Painter

